Work: Improvements of existing toilets and construction of Sump tank compound wall and grills in ward no 06 Byatarayanapura Sub Division

Pre-Measurement : 28-12-2019

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
7	Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of class designation 5.0 newton per sqmm (table moulded) with cement mortar 1:6 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specification							
	Sump Tank		8	3.00	0.225	2.90	15.66	
			1	8.65	0.30	0.23	0.60	
	Parpet Wall		1	13.65	0.23	1.30	3.99	
	Flag Hosting Pole		1	1.40	1.50	0.60	1.26	
						Present Qty	**21.51**	**Cum**

checked.
28/12

Contractor

PMC

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

Work: Improvements of existing toilets and construction of Sump tank compound wall and grills in ward no 06 Byatarayanapura Sub Division

Pre-Measurement : 30-12-2019

Detailed Measurements

	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
11	KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before							
	Platform							
			1	7.90	5.10		40.29	
			1	10.00	2.65		26.50	
			1	8.65	7.90		68.34	
			1	4.80	5.10		24.48	
						Present Qty	**159.61**	**Sqm**

checked
30/12

P. Hemanth
Contractor

PRENZEN CONSULTANT BANGALORE
PMC

Assistant Engineer

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore